

## COMPLETION REPORT

1. NAME OF WORK : **Construction of RCC drain and footpath in shooting building road at ravindranagara in ward no.13 Shettyhalli sub division.**
2. Sanctioned Estimate No. & Date : EE/DD/AS/171/17-18, Dated: 07/10/2017  
: CE/DD/TS/225/17-18, Dated: 24/10/2017
3. Head of account which is chargeable : P-3316
4. Entrustment order No. & DT : BBMP/EE/DD/VO/56/17-18, Dated: 24/10/2017
5. Name of Beneficiaries : M/s. K.R.I.D.L
- 6a. Time stipulated for completion of work : 90 days
- b. Delay in execution of work :
7. Measurement recorded in : M.B No. 611/17-18  
Page No.61001-12
8. Check measurement of the Asst. : M.B No. 611/17-18  
Exe. Eng. / Exe. Eng., On: : Page No.61050-63
9. Name of the office / official :  
Incharge of the work
10. a) Asst. Eng/Junior Eng. : **Sri. B P Paramesh**  
b) Asst. Exe. Engineer : **Sri. Jayalingappa .B.L**

| Sanctioned estimate amount | Amount claims as per actually vide as per bills | DIFFERENCE |           |
|----------------------------|-------------------------------------------------|------------|-----------|
|                            |                                                 | Excess     | Savings   |
| Rs.200.00<br>Lakhs         | Rs.1,99,99,392=00                               | -          | Rs.608.00 |

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

  
ASST. ENGINEER

  
ASST. EXE. ENGINEER